

County	Location	Project Name	Project Type	Project Description	Project Cost Estimate	Start Date	Partnerships	Final Cost	Stamp Funds Spent to Date	Status
Codington	Long Lake GPA	Long Lake Access Development	Access	Boat ramp, dock, SVT, parking trail work	\$256,000	Fall 2020	None	\$305,274	\$113,795	Almost complete
Gregory	Fairfax Lake GPA	Fairfax Lake Spillway Repair	Dam	Spillway repairs and upkeep	\$264,000	Fall 2020	None	\$291,103	\$93,136	Completed
Gregory	Fairfax Lake GPA	Fairfax Lake Trail Repair	Access	Reshape and gravel access trails	\$52,000	Fall 2020	Aquatics/ Terrestrial	\$38,931	\$19,466	Completed
Jones	Murdo Lake	Murdo Lake Spillway Repair	Dam	Spillway repairs from breach	\$225,000	Fall 2020	NRCS, JCCD, City of Murdo, DU, GFP, PF			Completed, Awaiting billing
Jackson	Belvidere Lake	Belvidere Lake Spillway Repair	Dam	Spillway repairs from breach	\$200,000	Fall 2020	NRCS, JCCD, City of belvidere, DU, GFP, PF			Completed, Awaiting billing
Dewey	Little Moreau GPA	Little Moreau #2 Dam Access Improvements	Access	Reshape and gravel access trail and parking	\$9,178	Spring 2021	Aquatics/ Terrestrial			Contract signed
Dewey	Lake Isabel GPA	Isabel Lake Access Improvements	Access	Reshape and gravel access trails and parking	\$25,000	Fall 2020	Aquatics/ Terrestrial			Working on bids
Hughes	Downs Marina/ Lake Sharpe	Downs Marina Access Engineering Study	Access	Engineering master plan development	\$19,900	Winter 2021	City of Pierre		\$9,950	Engineering Master plan underway
<b>Totals:</b>								<b>\$635,308</b>	<b>\$236,347</b>	